Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

(For Other Works)

Date.....20.....

1st & Final Bill ✓

Division: Yelahanka Division.

Received No.....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No.....

Name of Work: **Development of roads and drains at Maruthinagara 4th main and cross roads Basaveshwaranagara and Shivanahalli surrounding areas in ward no:01of Yelahanka division (Package no-7)** **Est. cost: 400.00 lakhs**

Work Code No: **001-21-000021**

Name of Contractor and Full Address : **Sri K B Alankar, No 12, MSV Networks Road, Near Sobha Apartment, Maruthalli, Sahakarnagar Post Bangalore 560092.**

Work Order No: **BBMP/EE Ynk.D/EPMT-05/WO/196/2020-21.** **Dated 24.12.2020**

Certified that the measurements were taken by me on.....and recorded in pages 115551 to 115556 of measurement Book No.....1.1.56..... and that the work is satisfactorily executed.

Alankar KB
Contractor

Officer-in-charge of work

Certified that the measurements were taken by me on 12/08/2021 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Asst. Executive Engineer
Sub-Division Officer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

If Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being.....percent Rs.....
3) Deduct amount to be held in Balance
4) Deduct Payment :
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments
7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within value of Governme materials supplied

Gross Amt Rs	
PSD = Rs	
CC&T = Rs	
Sundry = Rs	
I.T = Rs	
L.C = Rs	
C.L.P = Rs	
Rec. in cash Rs	
T.D = Rs	
Net Amt Rs	

Alankar KB
Contractor's Signature

Received Rs.....(in words)
By Cash and by adjustment of Payment as per memorandum.

Witnesses :

1.

2.

Dated.....Alankar KB Signature of Contractor

(For use in the Office)

Audited & Admitted for Rs.....

.....

.....

.....by Cheque

and Rs.....by adjusement

Paid by me by cheque No.....Dated.....

Cash Rs.....Acct Dated.....

Asst. Executive Engineer
yelahanka Division
BBMP

Exe. Engineer
yelahanka Division
BBMP

Initials of Officer Making Payment

Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE
YALAHANKA DIVISION

Name of Work :- Development of roads and drains at Maruthinagara 4th main and cross roads Basaveshwaranagara and Shivanahalli s

Abstract

Item No	Description of work	Unit	As Per Schedule B			Previous		Present Measurement			Up t	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate	Amount	Qty	
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) complete with all lead and lift as per the direction of engineer-in-charge	Sqm	1418.44	116.42	165134.21	0.00	0.00	1418.44	116.42	165134.21	1418.44	165
2	Earthwork excavation by manual means in ordinary soil invoiving in average horizontal throw up to 2m & an average lift upto 1.5m , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete with all lead and lift as per the direction of engineer-in-charge	Cum	2596.46	218.69	567813.69	0.00	0.00	2596.46	218.69	567813.69	2596.46	567813.69
3	: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, lintles, and beams retaining walls, return walls, walls (any thickness) including attached plasters, columns, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing.complete with all lead and lift as per the direction of engineer-in-charge	Cum	219.63	6532.81	1434801.92	0.00	0.00	219.63	6532.81	1434801.92	219.63	1434801.92
4	Plain cement concrete 1:3:6 mix with crushed stone aggregate 40 m nominal size mechanically mixed, placed in foundation and compacted by vibration including curing complete with all lead and lift as per the direction of engineer-in-charge	Cum	425.72	4685.62	1994740.96	0.00	0.00	425.72	4685.62	1994740.96	425.72	1994740.96
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete with all lead and lift as per the direction of engineer-in-charge	Cum	606.64	7395.43	4486387.21	0.00	0.00	606.64	7395.43	4486387.21	606.64	4486387.21
6	Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete with all lead and lift as per the direction of engineer-in-charge	Tonne	22.34	76295.99	1704641.17	0.00	0.00	22.34	76295.99	1704641.17	22.34	1704641.17
7	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete with all lead and lift as per the direction of engineer-in-charge	Sqm	3143.38	2444.50	7683992.59	0.00	0.00	3143.38	2444.50	7683992.59	3143.38	7683992.59
8	Providing & laying precast drain cover slab of 250 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the Engineer In Charge.(1.2 x 0.60 x 0.25)Data rate	Sqm	221.04	5667.23	1252684.08	0.00	0.00	221.04	5667.23	1252684.08	221.04	1252684.08

SHRIYA CONSTRUCTION AND CONSULTANCY

21	Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision. -using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40 mm) with 5.4% VG-30 Bitumen complete with all lead and lift as per the direction of engineer-in-charge	Cum	457.44	7693.69	3519396.48	0.00	0.00	457.44	7693.69	3519396.48	457.44	3519396.48
22	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete with all lead and lift as per the direction of engineer-in-charge	Sqm	638.40	475.66	303660.09	0.00	0.00	638.40	475.66	303660.09	638.40	303660.09
	Civil Works Amount				35040463.23		0.00			35040463.23		35040463.23
	12% GST				4204855.59		0.00			4204855.59		4204855.59
	Total				39245319.00		0.00			39245319.00		39245319.00

CONTRACTOR

Asst. Engineer

Asst. Executive Engineer
Yelahanka Division
BBMP Bangalore

PMC
SHRIYA CONSTRUCTION AND CONSULTANCY

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore